

CONSTRUCTION SEQUENCE NOTES

- . CUT AND CLEAR TREES WITHIN AREA OF DISTURBANCE UNLESS OTHERWISE NOTED
- 2. CONSTRUCT TEMPORARY AND PERMANENT EROSION CONTROL FACILITIES PRIOR TO ANY EARTH MOVING OPERATION. ALL SILTATION CONTROL FENCE SHALL BE USED IN CONJUNCTION WITH HAY BALES.
- ROUGH GRADE SITE OR PHASED WORK AREA. ALL SLOPES SHALL BE STABILIZED IMMEDIATELY AFTER GRADING.
- 4. CONSTRUCT TREATMENT SWALES, RIP-RAP AND OTHER DRAINAGE FACILITIES ACCORDING TO PLAN.
- CONSTRUCT PARKING AND FINISH GRADE SITE ACCORDING TO PLAN. ALL SLOPES SHALL BE STABILIZED IMMEDIATELY AFTER GRADING.
- INSPECT AND MAINTAIN ALL EROSION AND SEDIMENTATION CONTROL MEASURES PERIODICALLY AND IMMEDIATELY AFTER STORM EVENTS.
- B. COMPLETE PERMANENT SEEDING AND LANDSCAPING.
- 9. REMOVE TEMPORARY EROSION CONTROL MEASURES.

GENERAL NOTES

- THE CONTRACTOR SHALL CONTACT ALL UTILITY COMPANIES OWNING UTILITIES, EITHER OVERHEAD OR UNDERGROUND, WITHIN THE CONSTRUCTION AREA AND SHALL ARRANCE WITH THE UTILITY COMPANIES OF SAID UTILITIES. THE PROTECTION OR RELOCATION OF UTILITIES IS ULTIMATELY THE RESPONSIBILITY OF THE CONTRACTOR.
- THE CONTRACTOR SHALL MAINTAIN EMPROPRICY ACCESS TO ALL AREAS AFFECTED BY HIS YOUR AT ALL TIMES.
- ALL EXCAVATIONS SHALL BE THOROUGHLY SECURED ON A DAILY BASIS BY THE CONTRACTOR AT THE COMPLETION OF CONSTRUCTION OPERATIONS IN THE IMMEDIATE AREA.
- EROSION CONTROL SYSTEMS SHALL BE INSTALLED AND MAINTAINED FOR THE DURATION OF THE PROJECT IN ACCORDANCE WITH APPLICABLE NHDES STANDARDS. THESE DETAILS SERVE AS A GUIDE ONLY.
- REFER TO THE TOWN STANDARD DETAILS, LATEST REVISION, FOR ADDITIONAL INFORMATION AND CRITERIA.
- 6. THE CONTRACTOR SHALL STABILIZE ALL DITCHES AND SWALES PRIOR TO DIRECTING FLOW TO THEM.

EROSION CONTROL NOTES

- DURING CONSTRUCTION AND THEREAFTER, EROSION CONTROL MEASURES ARE TO BE IMPLEMENTED AS NOTED: INSTALLATION OF SILTATION FERGES AND OTHER EROSION CONTROL MEASURES SHALL BE COMPLETED PRIOR TO THE SILVEL OF SITE MORK IN ART LIMITA AREA. PREFABRICATED SILVENION FERGES SHALL BE INSTALLED ACCOMMING TO THE MAXIMACTURER'S RECOVEREDATIONS.
- SUITATION FENCES AND OTHER ESOSION CONTROL MEASURES SHALL BE KEPT CLEAN DURING CONSTRUCTION AND REMOVED WHEN ALL SLOPES HAVE A VECETATIVE COVER OF GREATER THAN 85%, EROSION COVIROL MEASURES SHALL BE USSPECTED ON A WELKLY PASS AND AFTER TEXTS RANKALL.
- 3. EXISTING VEGETATION IS TO REMAIN UNDISTURBED WHEREVER POSSIBLE
- 4. THE AREA OF LAND EXPOSED AND THE TIME OF EXPOSURE SHALL BE MINIMITED, ALL DISTURRED AREAS SHALL BE STABLUZED WITHIN 72 HOUSS AFTER FINAL GRADING.
- 5. ALL DISTURBED AREAS SHALL HAVE A MINIMUM OF 4" OF LOAM. ACCEPTABLE SEED MIXES ARE AS FOLLOWS:


TEMPORARI LAWA MIA: (MIN. 47 LBS/ACRE) 100% ANNUAL RYE

| SLOPE SEED (MP) (INHCOT TYPE 45) MIX 3:1 OR GREATER SLOPES (MN, 105 LBS/ACRE):
| SSE CREEPING PED FESCULE (MIN, 40 LBS/ACRE)
| SSE PERENNIA REGGRASS | (MIN, 50 LBS/ACRE)
| 5.7 PEDITOP (MIN, 50 LBS/ACRE)
| 5.7 PEDITOP (MIN, 50 LBS/ACRE)
| 5.7 PERISTORY (MIN, 50 LBS/ACRE)
| 5.7 PERISTORY (MIN, 50 LBS/ACRE)
| 5.7 PEDITOP (MIN, 50

| SLOPE_SEED_(NHOOT TYPE_44) MIX_3:1 OR GREATER SLOPES (MIN. 90_LES/ACRE):
| 444 CREEPING RED FESCUE (MIN. 40_LES/ACRE):
| 507 REDITOP (MIN. 50_LES/ACRE):
| 607 REDITOP (MIN. 50_LES/ACRE):
| 608 REDITOP (MIN. 50_LES/ACRE):
| 609 REDITOR (MIN. 5

- PLACES LOAM ON SITE
 ALL SUBGRAZE ELEMATIONS SHOULD BE UNFORMLY GRODED TO RECEIVE LOAM AND SHALL BE
 RESPECTED AND APPROVED BY THE GENERAL CONTRACTOR PRIOR TO PLACEMENT OF LOAM.
 PLACE LOAM TO FORM A MEMBRING DEPTH OF 4" WHEN ROLLED, UNKESS OTHERWISE RIGICATED.
 ALL DEPTHS. SOONS ERFOSED DURKED THE RECLIFED SHALL BE FILLED WITH ADDITIONAL LOAM.

- SEED DEED PREPARATION:
 ATTER TIMES RORNING AND JUST BEFORE SEEDING, THE AREAS TO BE SEEDED SHALL BE LOOSENED
 TO PROVIDE A ROUGH, FROM BUT FRELT PULKERIZED SEEDED, THE RITERI IS A TEXTURE CAPAGLE
 OF RETIANING WATER, SEED AND SEETILIZES WHILE REMAINING STRABE AND ALLOWING SEED THAT IN
 CERMINATE. SEED SHALL BE APPLIED TO THE CONDITIONED SEEDEED NOT MORE THAN 48 HOURS
 ATTER THE SEEDED HAS BEEN FREPARED.
- . HAY MULCH OR JUTE MATTING SHALL BE USED WHERE INDICATED ON THE PLANS. A MERMUM OF 1.5 TONS OF MULCH PER ACRE SHALL BE APPLIED. MULCH SHALL BE ANCHORED IN PLACE WHERE NECESSARY, JUTE MATTING SHALL BE LUD IN THE DIRECTION OF RUNOFF FLOW AND APPLIED IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTORS.
- PERMANENT OR IDMORARY COVER MUST BE IN PLACE BEFORE THE CROWNIG SEASON ENDS. WHEN SEEDED AREAS ARE MULCHED, PLANTINGS MAY BE MUSE FROM EARLY SPRANG TO EARLY OCTOBER. "MEEN SEEDED AREA NOT MULCHED, PLANTINGS SHOULD BE MUSE FROM EARLY SPRANG TO MAY OR FOR MUSTURED AREA SHALL BE LEFT EXPOSED DURING WINTER MONTHS.
- 9. WATER SHALL BE USED FOR DUST CONTROL IN APPROPRIATE AREAS.




SILT FENCE

2"x 2" WOOD STAKE PLACED 4" O.C. ON ALTERNATING SIDES OF SOCK TOP OF GROUND MOTES 1. SILT SOCK SHALL BE FILTREXX'N SILTSOXX'N OR APPROVED EQUIVALENT. 2. SEC SPECIFICATIONS FOR SOCK SIZE AND COMPOST TILL REQUIREMENTS. SILT SOCK SHALL BE INSPECTED PERIODICALLY AND AFTER ALL STORM EVELTS, AND REPAIR OR REFLACEMENT SHALL BE PERFORMED AS 4. COMPOST MATERIAL SHALL BE DISPERSED ON SITE, AS DETERMINED BY THE ENGINEER. SILT SOCK


COMPOST FILLED SILT SCCK (12"-18" TYP.)

NOT TO SCALE



BOLLARD


NOT TO SCALE



BITUMINOUS SIDEWALK


NOT TO SCALE

NOT TO SCALE




BUS EXIT ROAD & PATH DETAIL

NOT TO SCALE



CONCRETE PAD

NOTETO SCALE



TAX MAP 21 LOT 23 & 23-1 **BUS EXIT DRIVEWAY PLAN - SITE LAYOUT**

BOYS AND GIRLS CLUB OF SOUHEGAN VALLEY 56 MONT VERNON STREET, MILFORD, NH

OWNED BY BOYS AND GIRLS CLUB OF SOUHEGAN VALLEY PREPARED FOR

BOYS AND GIRLS CLUB OF SOUHEGAN VALLEY JANUARY 31, 2023 SCALE: N.T.S.



REV. DATE

Civil Engineers 148 Constitution Drive Structural Engineers
Troffic Engineers
Land Surveyors
Londscope Architects
Scientists

48 Constitution Drive
Bedford, NH 03110
Phone (603) 472–4488
Fax (603) 472–9747
www.tfmoran.com

SHEET 4 OF 4

All rights reserved. These plans and materials may not be copied, duplicated, replicated or otherwise reproduced in any form whatsoever without the prior written permission of IF Moran, Inc.

This plan is not effective unless signed by a duly authorized officer of TF Moran, Inc.